



GRAPEVINE – COLLEYVILLE ISD 2016 BOND & TIF PROJECT UPDATE

JULY 22, 2019

Huckabee
MORE THAN ARCHITECTS



MULTIPURPOSE ACTIVITY CENTERS – CHHS and GHS

Huckabee
MORE THAN ARCHITECTS

MULTI-PURPOSE ACTIVITY CENTERS - CHHS & GHS

- + The hammer head drives at the MAC have been repaired.
- + Graphics at MAC and PAC are still ongoing. Joeris is considering another company for a solution.
- + Huckabee issued direction to Joeris on a solution for the unit heaters at the MAC. This includes a booster transformer to adjust for the higher horse power motors that were installed.
- + Landscape architect has made a list of all the plantings that did not survive installation. The list will be delivered to Joeris for replacement.



CANNON ELEMENTARY SCHOOL

Huckabee
MORE THAN ARCHITECTS

CANNON ELEMENTARY SCHOOL REPLACEMENT

- + All landscaping has been installed.
- + The outdoor amphitheater has been completed.
- + All exterior masonry has been installed and the front entry is complete.
- + Graphics for the top of the learning stair and above the entry at the Learning Commons are to be delivered later this week for installation.
- + A punch inspection of the exterior should take place soon.

CANNON ELEMENTARY SCHOOL REPLACEMENT



+ Completed front entry

Huckabee

CANNON ELEMENTARY SCHOOL REPLACEMENT



+ Completed amphitheater

Huckabee



MUSTANG PANTHER STADIUM RENOVATION

Huckabee
MORE THAN ARCHITECTS

MUSTANG PANTHER STADIUM RENOVATION

- + For the stairwells, the graphics subcontractor on this project will submit the final graphics samples to Huckabee and the District to review this week. They have enhanced the dpi of the older images as much as possible. If approved, the graphics will be put into production and installed.
- + LLC continues working on the punch lists.
- + Fine tuning of the audio/visual equipment and scoreboard system is on-going.
- + Mock-game simulation was today to prepare for the upcoming season.



SUMMER 2019 RENOVATIONS

Huckabee
MORE THAN ARCHITECTS

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



- + Tennis court refinishing is underway
- + Fire suppression is finishing up in the Learning Commons
- + RTU installation started on July 18th with trim out to start on July 25th.
- + The chiller and cooler to be delivered and install to begin on July 22nd.
- + DDC control work is ongoing

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



- + Framing for the controlled vestibule is underway.
- + Ceramic tile installation to begin the week of July 22nd.
- + Millwork to arrive the week of July 29th.

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY



- + Framing at the Learning Commons continues.
- + HVAC grilles to arrive this week.
- + HVAC units to start installation on July 25th.
- + Began installation of windows July 19th.
- + HVAC controls work is ongoing.

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY



- + Ceiling grid install in the cafeteria is complete.
- + Ceiling grid installation in the Learning Commons to begin this week.

SUMMER 2019 RENOVATIONS – GLENHOPE ELEMENTARY



- + Ceiling grid installation completed late last week in the Learning Commons.
- + Painting to begin this week in the Learning Commons.
- + Ceramic tile work to begin this week.
- + Millwork to arrive on site by the end of the month for installation.
- + Framing for vestibule has begun.
- + Data and fire alarm rough-in installed late last week.

SUMMER 2019 RENOVATIONS – SILVERLAKE ELEMENTARY



- + Crane is on site to set new HVAC units on roof
- + Curbs for RTU's are roofed and complete.

SUMMER 2019 RENOVATIONS – SILVERLAKE ELEMENTARY



- + New units are being set on the roof.
- + Old RTU's to be disconnected once all new units are installed and started-up.

SUMMER 2019 RENOVATIONS – SILVERLAKE ELEMENTARY



- + Overhead electrical is waiting for delivery of light fixtures.
- + Ceiling work in the Learning Commons is complete.
- + Painting in the Learning Commons is complete.
- + Flooring delivery and installation to begin this week.
- + Framing for the vestibule has begun.

SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY



- + HVAC curbs are now set on the roof and installation of the units to begin this week.
- + Inspections on framing, plumbing and electrical have passed.
- + They have begun installation of the two-sided gypsum board in the Learning Commons.
- + Fire alarm controls to begin July 29th.
- + Doors and hardware to begin installation the first week of August.

SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY



- + Tape, bedding, texture and painting to begin this week.
- + Ceiling grid installation to begin the week of the July 29th.
- + Electrical and plumbing trim out will start at the end of the month.
- + Fire suppression to begin at the end of the month with installation of ceiling tile to follow.

SUMMER 2019 RENOVATIONS – GRAPEVINE ELEMENTARY



- + Preparation for building pad is underway.
- + Framing for the controlled vestibule began last week.
- + MEP trim out to begin this week.
- + Flooring to begin early this week.
- + Reworking ceramic tile in corridors began last week.
- + Millwork to arrive in about three weeks.
- + Ceiling tile installation is awaiting light fixture delivery.

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



- + The entry vestibule has been inspected and slab was poured late last week.
- + Next week they begin framing the vestibule along with the electrical rough-in.
- + Mason to be on site the week of July 29th.
- + DDC controls are currently being installed.

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



- + New entry porch has been inspected and poured.
- + Framing began for vestibule once concrete cured.
- + Mason and electrical rough-ins will start on July 23rd.
- + Ceiling rough-ins and sprinkler rough-ins to begin July 26th.
- + Tape and bedding to start on July 30th.



Huckabee

MORE THAN ARCHITECTS