



GRAPEVINE – COLLEYVILLE ISD 2016 BOND & TIF PROJECT UPDATE


APRIL 29, 2019

Huckabee
MORE THAN ARCHITECTS



MULTI-PURPOSE ACTIVITY CENTERS – CHHS and GHS

MULTI-PURPOSE ACTIVITY CENTERS - CHHS



- + Graphics for the two stairwells are awaiting the submittal of proofs for approval before installation


MULTI-PURPOSE ACTIVITY CENTERS - CHHS



+ Exterior signage has been completed.

Huckabee

MULTI-PURPOSE ACTIVITY CENTERS - GHS



- + Graphics for the two stairwells are awaiting the submittal of proofs for approval before installation

MULTI-PURPOSE ACTIVITY CENTERS - GHS



- + A transformer will be installed to regulate the voltage for the unit heaters above the field.



CANNON ELEMENTARY SCHOOL

Huckabee
MORE THAN ARCHITECTS

CANNON ELEMENTARY SCHOOL REPLACEMENT



- + Exterior lights are in compliance with the current codes adopted by the city and are night sky compliant.

CANNON ELEMENTARY SCHOOL REPLACEMENT



- + **Huckabee and their Electrical Engineer are working with LLCI's electrician to provide options to help address comments by neighbors about the lights.**

CANNON ELEMENTARY SCHOOL REPLACEMENT



- + Preparation for a concrete paving pour on the east side canopy to the dumpster pad for access.

CANNON ELEMENTARY SCHOOL REPLACEMENT



- + **Front drive and parking lot complete. Front canopy is nearing completion. Front canopy on office area is complete. Grading for flatwork is underway.**



MUSTANG PANTHER STADIUM RENOVATION

Huckabee
MORE THAN ARCHITECTS

MUSTANG PANTHER STADIUM RENOVATION



+ **Omitted irrigation at the North and South front entry steps, has been installed and the paving has been re-poured.**

MUSTANG PANTHER STADIUM RENOVATION



- + Ceramic tile behind drinking fountains at both levels of the press box has been installed.

MUSTANG PANTHER STADIUM RENOVATION



- + Exposed stairwell structure is in the process of being furred out and lay in ceiling being completed at the landings.

MUSTANG PANTHER STADIUM RENOVATION



- + **Television mounting heights have been raised to keep them out of reach.**

MUSTANG PANTHER STADIUM RENOVATION



- + Power is being installed for the motorized shades at the press box.

A group of diverse people, including a young girl, smiling and looking at a tablet together. The image is overlaid with a red semi-transparent filter and a diamond-shaped grid pattern.

FIRE SUPPRESSION AND CONTROLS - GHS

Huckabee
MORE THAN ARCHITECTS

FIRE SUPPRESSION AND CONTROLS – GHS

- + **DDC control is ongoing.**
- + **Work to coincide with Summer 2019 Renovation is being coordinated by contractor. Work is scheduled to begin when school year is completed.**



SUMMER 2019 RENOVATIONS

Huckabee
MORE THAN ARCHITECTS

SUMMER 2019 RENOVATIONS

- + Notice To Proceed has been issued to the Contractor.**
- + Contractor is scoping out bids and preparing contracts for sub-contractors**
- + Contractor is preparing shop drawings for review.**
- + Huckabee is responding to city comments as they are received.**



Huckabee

MORE THAN ARCHITECTS