



GRAPEVINE – COLLEYVILLE ISD 2016 BOND & TIF PROJECT UPDATE

SEPTEMBER 16, 2019

Huckabee
MORE THAN ARCHITECTS



SUMMER 2019 RENOVATIONS

Huckabee
MORE THAN ARCHITECTS

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



- + Aluminum storefront has been installed at the Learning Commons
- + Cores still to be installed at this location
- + Classroom door hardware install is still ongoing
- + DDC Controls and fire suppression installations are ongoing

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



- + Aluminum storefront doors and frames are installed at new entry. Waiting on installation of cores
- + New ductwork has been installed in the entry
- + Paving pour back is complete. Island repair and landscape is still to be done.

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



- + Baseball outfield fence has been installed. Next steps are to provide finish for the fence and clean job site.

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY



- + Genius Bar at Learning Commons is complete
- + Learning Commons is complete
- + Last boxes of books are being unloaded onto shelves
- + Classroom door hardware install is still ongoing
- + DDC controls integration is complete

SUMMER 2019 RENOVATIONS – GHES, GES & SLES



- + Aluminum storefront doors are installed.
- + Waiting on Siemens to complete installation of devices for controlled functionality
- + Cores still left to be installed
- + Learning Commons are complete
- + Classroom door hardware install is still ongoing

SUMMER 2019 RENOVATIONS – GLENHOPE ES



- + Accessible paths to play areas are being formed and rebar installed prior to pouring concrete

SUMMER 2019 RENOVATIONS – GRAPEVINE ES ADDITION



- + Piers and grade beams are complete at addition
- + Soil preparation for the slab is underway
- + Rebar and barrier to be placed soon

SUMMER 2019 RENOVATIONS – SILVER LAKE ES



- + Learning Commons work is complete
- + Aluminum storefront doors at new entry is installed
- + Waiting on Siemens to complete installation of devices for controlled functionality

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



- + Learning Commons work is complete
 - + Aluminum storefront at new entry has been installed
 - + Waiting on Siemens to complete installation of devices for controlled functionality
 - + Cores still left to be installed
 - + DDC controls integration continues
- Huckabee**

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



- + Flooring installation in the new front entry is underway
- + New casework and office desk in entry lobby is installed
- + Classroom door hardware install is still ongoing

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



- + Aluminum storefront at front entry is installed. Waiting on Siemens to complete installation of devices for controlled functionality
- + Cores still left to be installed
- + Flooring in entry to be installed after acclimation of space
- + Classroom door hardware install is ongoing

SUMMER 2019 RENOVATIONS – SILVER LAKE ES



- + Learning Commons scope is complete
- + Classroom door hardware install is still ongoing
- + Waiting on Siemens to complete installation of devices for controlled functionality at new office door and conference room



CANNON ELEMENTARY SCHOOL

Huckabee
MORE THAN ARCHITECTS

CANNON ELEMENTARY SCHOOL REPLACEMENT

- + **Contractor is tracking HVAC systems along with the Testing and Balancing Company and addressing issues as they are found**
- + **Contractor is working on exterior punch list for architectural and civil items**
- + **LLC to submit closeout documentation to Huckabee for review**



MUSTANG PANTHER STADIUM RENOVATION

Huckabee
MORE THAN ARCHITECTS

MUSTANG PANTHER STADIUM RENOVATION

- + **GCISD is selecting a color from the samples provided of the new proposed casework finish for the press box**
- + **PA announcing issues resolved on Friday**
- + **Punch list items continue to be worked on by LLC**
- + **LLC to submit closeout documentation to Huckabee for review**



Huckabee

MORE THAN ARCHITECTS