



GRAPEVINE – COLLEYVILLE ISD 2016 BOND & TIF PROJECT UPDATE

OCTOBER 21, 2019

Huckabee
MORE THAN ARCHITECTS



SUMMER 2019 RENOVATIONS

Huckabee
MORE THAN ARCHITECTS

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL

- + Learning commons areas are complete
- + Controlled vestibule and new reception has ceilings, casework and storefront installed. Waiting for installation of infrastructure for security
- + Installation of cooling tower is scheduled to occur in the next few weeks.
- + Installation of HVAC controls and fire sprinkler continues
- + Parking lot repair is complete, and fencing removed and is being used

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



+ EXISTING LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL




+ NEW LEARNING COMMONS

SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL



+ NEW RECEPTION



SUMMER 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL




- + Baseball outfield fence installation is complete
- + Fence painting to begin this week

+ NEW BASEBALL OUTFIELD FENCE READY FOR PAINTING

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY

- + Learning commons areas are complete
- + Upgrades to controlled vestibule are complete

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY



+ EXISTING LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY



+ NEW LEARNING COMMONS

SUMMER 2019 RENOVATIONS – O.C. TAYLOR ELEMENTARY

+ CONTROLLED
VESTIBULE



Huckabee

SUMMER 2019 RENOVATIONS – GLENHOPE ES

- + Learning commons areas are complete
- + New controlled vestibules have kiosks installed, connections of infrastructure are complete and District training to begin this week
- + Removal of brick at addition continues. Contractor has provided protection from weather on areas where brick has been removed
- + Once brick was removed it was discovered that the sheathing does not have weather resistant barrier applied to it and the windows do not have the proper supports installed

SUMMER 2019 RENOVATIONS – GLENHOPE ES



+ EXISTING LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – GLENHOPE ES



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – GLENHOPE ES

+ CONTROLLED
VESTIBULE



SUMMER 2019 RENOVATIONS – GRAPEVINE ES

- + Learning commons areas are complete
- + New controlled vestibules have kiosks installed, connections of infrastructure are complete and District training to begin this week
- + New addition slab has been poured and all steel has been erected
- + Contractor is working on framing the exterior walls and starting to prepare for roofing
- + Once exterior studs, insulation and weather barrier is installed masonry will begin

SUMMER 2019 RENOVATIONS – GRAPEVINE ES



+ EXISTING LEARNING COMMONS

SUMMER 2019 RENOVATIONS – GRAPEVINE ES



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – GRAPEVINE ES

+ CONTROLLED
VESTIBULE



Huckabee

SUMMER 2019 RENOVATIONS – GRAPEVINE ES



+ NEW CLASSROOM ADDITION

Huckabee

SUMMER 2019 RENOVATIONS – GRAPEVINE ES



+ NEW CLASSROOM ADDITION – INTERIOR FRAMING

SUMMER 2019 RENOVATIONS – SILVERLAKE ES

- + Learning commons areas are complete
- + New controlled vestibules have kiosks installed, connections of infrastructure are complete and District training to begin this week

SUMMER 2019 RENOVATIONS – SILVERLAKE ES



+ EXISTING LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – SILVERLAKE ES



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – SILVERLAKE ES



+ CONTROLLED VESTIBULE

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.

- + Learning commons areas are complete
- + New controlled have infrastructure installed to receive new kiosks installed and Siemens to come in for the final connections of infrastructure

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



+ EXISTING LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – COLLEYVILLE M.S.



+ NEW RECEPTION AND CONTROLLED VESTIBULE

Huckabee

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.

- + Learning commons areas are complete except for some additional lighting over the “genius” bar area
- + New controlled vestibule have infrastructure installed to receive new kiosks installed and Siemens to come in for the final connections of infrastructure

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



+ EXISTING LEARNING COMMONS

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



+ CONTROLLED VESTIBULE

SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY

- + Learning commons areas are complete
- + Upgrades to controlled are installed and being used currently

SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY



+ EXISTING LEARNING COMMONS


SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY



+ NEW LEARNING COMMONS

Huckabee

SUMMER 2019 RENOVATIONS – DOVE ELEMENTARY



+ CONTROLLED VESTIBULE



CANNON ELEMENTARY SCHOOL

Huckabee
MORE THAN ARCHITECTS

CANNON ELEMENTARY SCHOOL REPLACEMENT

- + Subcontractor is in final testing and balancing of the HVAC system.
- + Contractor has two insulated dampers to install. HVAC items have improved in rooms where adjustments have been completed.
- + HA will be onsite to check the exterior architectural punch list and civil punch list items that have been completed by the contractors.
- + Contractor has begun assembling closeout documentation to submit to HA for review.




MUSTANG PANTHER STADIUM RENOVATION

Huckabee
MORE THAN ARCHITECTS

MUSTANG PANTHER STADIUM RENOVATION

- + A sound engineer began commissioning the sound system today to address issues reported during games regarding sound loudness and areas where it cannot be heard as well, echoes and concerns with hearing the announcer. Commissioning should address most issues. After commissioning the system will be evaluated again to see if additional items are needed.
- + Installations of stairwell graphics began last week
- + Punch list items are near completion
- + Closeout documentation to be submitted to HA for review

MUSTANG PANTHER STADIUM RENOVATION



- + North stairwell graphics have begun
- + South stairwell will start as soon as the north has been completed



MULTIPURPOSE ACTIVITY CENTERS – CHHS and GHS

MULTI-PURPOSE ACTIVITY CENTERS - CHHS & GHS

- + Unit heater work has been completed
- + Graphics installation has begun. Need one more graphic at the MAC and PAC installed.
- + Working on leak at louvers at MAC. Weather resistant louvers were specified. Verifying that was installed.

SUMMER 2019 RENOVATIONS – CROSSTIMBER M.S.



+ Graphic at MPS & PAC stairwells. One graphic each left to install.

Huckabee



Huckabee

MORE THAN ARCHITECTS