



# GRAPEVINE – COLLEYVILLE ISD 2016 BOND PROJECT UPDATE

August 22, 2022

**Huckabee**  
MORE THAN ARCHITECTS

# 2022 Renovations



# SYNTHETIC TURF REPLACEMENT

## Project Highlights:

- + Work Progress:
  - CHHS & CTMS
    - Projects complete and turned over to the District for use in July.
  - Mustang Panther Stadium - MPS
    - Correct goal post on order. Will be installed over a break.
    - Existing goal posts will be used until new goal posts are installed
    - Project will be turned over to the District after remaining punch list items are corrected. District is using the field.

# ACCESSIBILITY AT PLAYGROUNDS

## Project Highlights:

- + Three schools with civil work (DES, GHES & SLES)
- + Scope of work: address accessibility pathway to playground receiving new equipment
- + Work Progress:
  - Project complete at all 3 schools
  - Substantial Completion Certificates executed at all 3 schools
  - Projects are now in the warranty phase
  - ADA inspection complete. 1 section of concrete did not pass compliance standards and was already removed and replaced.

# MULTI-CAMPUS FINISHES

## Project Highlights:

- + 9 campuses
  - BES, CES, DES, GHES, OCTES, SLES, CMS, GMS, GHS
  - Painting and new flooring in identified areas of each school
- + Work Progress:
  - All 9 Campuses –
    - Project scope is complete at all sites
    - Substantial Completion Certificate issued
    - Receipt of attic stock materials is ongoing
    - Close out documentation is ongoing
    - Warranty Phase is underway

# 2022 HVAC REPLACEMENT

## Project Highlights:

- + Replace identified HVAC rooftop units at 4 campuses:
  - CES (All units are installed)
    - Front Offices
    - Café (2 units); one unit is not working; waiting on a part
    - Gym (2 units)
  - DES (All units are installed)
    - Library
    - Gym
  - SLES (All units are installed)
    - Gym (bad part to be replaced)
    - Café (2 Units)
    - Library
  - CMS (All units are installed)
    - Administration
    - Learning Commons
    - Gym (2 units)
    - Choir Room
    - Band 1

## + Work Progress:

- Controls programming is still ongoing
- Test and balance of each unit is ongoing
- Controls adjustments of each unit ongoing
- Substantial Completion will hopefully be issued in the next few weeks



# Huckabee

MORE THAN ARCHITECTS